BRUHAT BANGALORE MAHANAGARA PALIKE
FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Additional Floor to existing Library at Vidyaranyapura Ward No:09 in Byatarayanapura Assembly Constituency
2	Estimate cost/Amount	Rs.150.00 Lakhs
3	Name of Contractor	Sri.S.K.Keshavamurthy
4	Amount of Contract	Rs.13231265.00
5	Agreement No	173/2020-21
6	No and date underwhich the Work order has been issued	173/2020-21 Dated: 05-01-2021
7	Time Limit originally fixed for completion	09 Months
8	Date of Application by the contractor for granting extension	4/10/2021
9	Date of Receipt of application in the sub division office	30-10-2022
10	Extension granting if any:	
	From	
	To	
11	Work carried out by the contractor during the original period stipulated in contract	70% of the work completed
12	Work carried during the first period of extension	
13	Work Carried out during and Extension	Actual BOQ Quantity
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

angalore - 92

Scanned by TapScanner